

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
FTG192 W911KB-17-R-0019 Switchgear Enclosures Rebaseline Schedule PE14 Rev1																					
Milestones																					
MIL100	Start Project (NTP) 14-Aug-17	0d	0d	14-Aug-17 A		10-Jun-19		100%		◆ Start Project (NTP) 14-Aug-17											
MIL101	ISE Prelim Energization	0d	0d			10-Nov-20	02-Dec-19	0%	-239d	◆ ISE Prelim: Ene											
MIL102	BOD (29-Jun-20)	0d	0d			09-Feb-21*	29-Jun-20	0%	-152d	◆ BOD (29-											
MIL110	Finish Punch List	0d	0d			08-Jun-21	08-Jun-21	0%	0d	◆ Fi											
Modifications																					
CON1001	Excavate for Foundation-RFP2	1d	0d	26-Jul-18 A	22-Nov-19	04-Aug-18 A	22-Nov-19	100%		Excavate for Foundation-RFP2											
CON1011	Form Concrete Foundation-RFP2	1d	0d	15-Oct-18 A	22-Nov-19	16-Oct-18 A	22-Nov-19	100%		Form Concrete Foundation-RFP2											
CON1031	Pour,Cure,Strip Foundation-RFP2	1d	0d	19-Oct-18 A	22-Nov-19	25-Oct-18 A	22-Nov-19	100%		Pour,Cure,Strip Foundation-RFP2											
Additional Design and Procurement																					
DES5000	NTP for RFP2 12-Apr-18	0d	0d	12-Apr-18 A	21-Sep-19			100%		◆ NTP for RFP2 12-Apr-18											
DES5030	Additional Fabrication-RFP2	7d	0d	16-Jul-18 A	14-Nov-19	26-Jul-18 A	14-Nov-19	100%		Additional Fabrication-RFP2											
DES5010	Submit 65% Design-RFP2	15d	0d	16-Nov-18 A	14-May-21	16-Nov-18 A	14-May-21	100%		Submit 65% Design-RFP2											
DES5020	Submit Long Lead Equip-RFP2	10d	0d	16-Nov-18 A	21-Sep-19	16-Nov-18 A	21-Sep-19	100%		Submit Long Lead Equip-RFP2											
R28-0111																					
CON7560	Excavate Trench-R28-0111	2d	0d	16-Aug-18 A	18-Jun-20	25-Aug-18 A	18-Jun-20	100%		Excavate Trench-R28-0111											
CON7570	Install Conduit-R28-0111	2d	0d	18-Aug-18 A	18-Jun-20	29-Aug-18 A	18-Jun-20	100%		Install Conduit-R28-0111											
CON7620	Backfill & Compact-R28-0111	1d	0d	29-Aug-18 A	18-Jun-20	20-Aug-19 A	18-Jun-20	100%		Backfill & Compact-R28-0111											
CON7590	Install CANUSA Wraps-R28-0111	2d	0d	29-Aug-18 A	18-Jun-20	29-Aug-18 A	18-Jun-20	100%		Install CANUSA Wraps-R28-0111											
CON7580	SELDS Test Conduit-R28-0111	1d	0d	29-Aug-18 A	18-Jun-20	29-Aug-18 A	18-Jun-20	100%		SELDS Test Conduit-R28-0111											
CON7600	Form Conduit Trench-R28-0111	1d	0d	08-Sep-18 A	18-Jun-20	23-Jul-19 A	18-Jun-20	100%		Form Conduit Trench-R28-0111											
CON7610	Pour Concrete-R28-0111	1d	0d	19-Sep-18 A	18-Jun-20	30-Jul-19 A	18-Jun-20	100%		Pour Concrete-R28-0111											
R28-0101																					
CON8000	Excavate Trench-R28-0101	2d	0d	16-Aug-18 A	08-Jun-21	25-Aug-18 A	08-Jun-21	100%		Excavate Trench-R28-0101											
CON8010	Install Conduit-R28-0101	2d	0d	18-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install Conduit-R28-0101											
CON8060	Backfill & Compact-R28-0101	1d	0d	29-Aug-18 A	08-Jun-21	20-Aug-19 A	08-Jun-21	100%		Backfill & Compact-R28-0101											
CON8030	Install CANUSA Wraps-R28-0101	2d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install CANUSA Wraps-R28-0101											
CON8020	SELDS Test Conduit-R28-0101	1d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		SELDS Test Conduit-R28-0101											
CON8040	Form Conduit Trench-R28-0101	1d	0d	08-Sep-18 A	08-Jun-21	17-Jun-19 A	08-Jun-21	100%		Form Conduit Trench-R28-0101											
CON8050	Pour Concrete-R28-0101	1d	0d	19-Sep-18 A	08-Jun-21	18-Jun-19 A	08-Jun-21	100%		Pour Concrete-R28-0101											
R28-0311																					
CON8500	Excavate Trench-R23-0311	2d	0d	16-Aug-18 A	08-Jun-21	25-Aug-18 A	08-Jun-21	100%		Excavate Trench-R23-0311											
CON8510	Install Conduit-R23-0311	2d	0d	18-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install Conduit-R23-0311											
CON8560	Backfill & Compact-R23-0311	1d	0d	29-Aug-18 A	08-Jun-21	15-Aug-19 A	08-Jun-21	100%		Backfill & Compact-R23-0311											
CON8530	Install CANUSA Wraps-R23-0311	2d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install CANUSA Wraps-R23-0311											
CON8520	SELDS Test Conduit-R23-0311	1d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		SELDS Test Conduit-R23-0311											
CON8540	Form Conduit Trench-R23-0311	1d	0d	10-Sep-18 A	08-Jun-21	17-Jun-19 A	08-Jun-21	100%		Form Conduit Trench-R23-0311											
CON8550	Pour Concrete-R23-0311	1d	0d	19-Sep-18 A	08-Jun-21	18-Jun-19 A	08-Jun-21	100%		Pour Concrete-R23-0311											
R28-0301																					
CON9000	Excavate Trench-R23-0301	2d	0d	16-Aug-18 A	08-Jun-21	25-Aug-18 A	08-Jun-21	100%		Excavate Trench-R23-0301											
CON9010	Install Conduit-R23-0301	2d	0d	18-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install Conduit-R23-0301											

█ Primary Baseline
 █ Remaining Work
 ◆ Milestone
 █ Critical Remaining Work
 ▼ Summary

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart																									
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
CON9030	Install CANUSA Wraps-R23-0301	2d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		Install CANUSA Wraps-R23-0301																									
CON9020	SELDS Test Conduit-R23-0301	1d	0d	29-Aug-18 A	08-Jun-21	29-Aug-18 A	08-Jun-21	100%		SELDS Test Conduit-R23-0301																									
CON9040	Form Conduit Trench-R23-0301	1d	0d	10-Sep-18 A	08-Jun-21	23-Jul-19 A	08-Jun-21	100%		Form Conduit Trench-R23-0301																									
CON9050	Pour Concrete-R23-0301	1d	0d	19-Sep-18 A	08-Jun-21	30-Jul-19 A	08-Jun-21	100%		Pour Concrete-R23-0301																									
CON9060	Backfill & Compact-R23-0301	1d	0d	29-Sep-18 A	08-Jun-21	15-Aug-19 A	08-Jun-21	100%		Backfill & Compact-R23-0301																									
RFP0003										11-Dec-19 A, RFP0003																									
CON2055	RFP03 Lids@EMHS12A,12B,01A,02A	8d	0d	08-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS12A,12B,01A,02A																									
CON2035	RFP03 Lids@EMHS13A,13B,10A,10B	8d	0d	13-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS13A,13B,10A,10B																									
CON2045	RFP03 Lids@EMHS11A,11B	4d	0d	16-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS11A,11B																									
CON2015	RFP03 Lids@EMHS16A,16B,15A,15B	8d	0d	20-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS16A,16B,15A,15B																									
CON2005	RFP03 Lids@EMHS17A,17B	4d	0d	23-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS17A,17B																									
CON2075	RFP03 Lids@EMHS22,23,4A,24,25	12d	0d	27-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS22,23,4A,24,25																									
CON2085	RFP03 Lids@EMHS26,27	4d	0d	29-Aug-18 A	28-May-20	03-Oct-19 A	28-May-20	100%		RFP03 Lids@EMHS26,27																									
CON2025	RFP03 Lids@EMHS14A,14B	4d	0d	31-Aug-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS14A,14B																									
CON2065	RFP03 Lids@EMHS03A,03B	4d	0d	26-Sep-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		RFP03 Lids@EMHS03A,03B																									
P00006 Change Item 0008 Additional SDB for EMHS17B Tie-in										07-Sep-18 A, P00006 Change Item 0008 Additional SDB for EMHS																									
P00006	Add'l SDB for EMHS 17B Tie In	12d	0d	24-Aug-18 A	15-Jan-20	07-Sep-18 A	15-Jan-20	100%		Add'l SDB for EMHS 17B Tie In																									
RFP0005 Additional Reinforced Concrete										30-Jul-19 A, RFP0005 Additional Reinforced C																									
CON265	Reinforced Concrete R21-0530	4d	0d	19-Sep-18 A	15-Jan-20	05-Dec-18 A	15-Jan-20	100%		Reinforced Concrete R21-0530																									
CON7315	Reinforced Concrete R00-2810	3d	0d	27-Sep-18 A	31-Dec-19	26-Oct-18 A	31-Dec-19	100%		Reinforced Concrete R00-2810																									
CON7415	Reinforced Concrete R00-2811	1d	0d	27-Sep-18 A	31-Dec-19	26-Oct-18 A	31-Dec-19	100%		Reinforced Concrete R00-2811																									
CON365	Reinforced Concrete R21-0603	7d	0d	29-Sep-18 A	15-Jan-20	26-Oct-18 A	15-Jan-20	100%		Reinforced Concrete R21-0603																									
CON465	Reinforced Concrete R21-0301	3d	0d	29-Sep-18 A	15-Jan-20	26-Oct-18 A	15-Jan-20	100%		Reinforced Concrete R21-0301																									
CON565	Reinforced Concrete R21-0311	3d	0d	29-Sep-18 A	15-Jan-20	26-Oct-18 A	15-Jan-20	100%		Reinforced Concrete R21-0311																									
CON7515	Reinforced Concrete R00-2812	1d	0d	04-Oct-18 A	31-Dec-19	22-Oct-18 A	31-Dec-19	100%		Reinforced Concrete R00-2812																									
CON665	Reinforced Concrete R22-0301	2d	0d	25-Jul-19 A	16-Jan-20	30-Jul-19 A	16-Jan-20	100%		Reinforced Concrete R22-0301																									
CON765	Reinforced Concrete R22-0311	2d	0d	25-Jul-19 A	16-Jan-20	30-Jul-19 A	16-Jan-20	100%		Reinforced Concrete R22-0311																									
P00009 Provide SDB Connection @ IDT2										14-Jun-19 A, P00009 Provide SDB Connection @																									
P00009	Provide SDB Cnnctn @ IDT2	5d	0d	28-May-19 A	21-Nov-19	14-Jun-19 A	21-Nov-19	100%		Provide SDB Cnnctn @ IDT2																									
P00004 Complete PCI Test HEMP Filters										23-Aug-19 A, P00004 Complete PCI Test HE																									
P00004	Complete PCI Test HEMP Filters	5d	0d	22-Aug-19 A	11-Jun-20	23-Aug-19 A	11-Jun-20	100%		Complete PCI Test HEMP Filters																									
P00012 Additional Steel Welded Caps in Manhole										08-Nov-19 A, P00012 Additional Steel V																									
P00012	Add'l Caps for Manhole	5d	0d	15-Aug-18 A	28-May-20	08-Nov-19 A	28-May-20	100%		Add'l Caps for Manhole																									
P00013 Demo IDT1 HEMP Filter Concrete Pads										04-Jun-21, P00013 Demo IDT1 HEMP Filter Concrete Pads																									
P00013	Demo IDT1 HEMP Filter Pads	2d	2d	03-Jun-21	03-Jun-21	04-Jun-21	04-Jun-21	0%	0d	Demo IDT1 HEMP Filter Pads																									
P00014 EMHS Electrical Safety - Part 1										01-Nov-19 A, P00014 EMHS Electrical S																									
P00014	EMHS Electrical Safety-Part 1	17d	0d	07-Aug-19 A	19-Aug-19	01-Nov-19 A	19-Aug-19	100%		EMHS Electrical Safety-Part 1																									
P00016 Shipping Cost Increase										23-Jul-19 A, P00016 Shipping Cost Increase																									
P00016	Shipping Cost Increase	1d	0d	10-Jun-19 A	02-Jan-20	23-Jul-19 A	02-Jan-20	100%		Shipping Cost Increase																									
P00018 Demo IDT IDS&Thaw Pipes										22-Nov-19 A, P00018 Demo IDT IDS&																									
P00018-1	Demo IDT IDS&Thaw Pipes	3d	0d	18-Nov-19 A	01-Jun-21	22-Nov-19 A	01-Jun-21	100%		Demo IDT IDS&Thaw Pipes																									
P00020 Manhole Lid Outages (Rework from IPS)										06-Jan-21, P00020 Manhole Lid Outages (Rework from IPS)																									

█ Primary Baseline
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ▾ Summary

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
Outage #1 Circuit P00-0601 (03-Feb-20 to 07-Feb-20)										▼ 07-Feb-20 A, Outage #1 Circuit P											
OUT100	Execute EMHS-03A Work	5d	0d	03-Feb-20 A	28-May-20	03-Feb-20 A	28-May-20	100%		Execute EMHS-03A Work											
OUT110	Execute EMHS-04A Work	5d	0d	03-Feb-20 A	19-Aug-19	07-Feb-20 A	19-Aug-19	100%		Execute EMHS-04A Work											
Outage #2 Circuit P00-0731 (10-Feb-20 to 14-Feb-20)										▼ 13-Feb-20 A, Outage #2 Circuit P											
OUT200	Execute EMHS-024 Work	5d	0d	11-Feb-20 A	19-Aug-19	12-Feb-20 A	19-Aug-19	100%		Execute EMHS-024 Work											
OUT210	Execute EMHS-025 Work	5d	0d	11-Feb-20 A	19-Aug-19	13-Feb-20 A	19-Aug-19	100%		Execute EMHS-025 Work											
Outage #3 Circuit P00-0530 (24-Feb-20 to 28-Feb-20)										▼ 22-May-20, Outage #3 Circ											
OUT340	Execute EMHS-017A Work	5d	1d	28-Aug-19 A	19-Aug-19	22-May-20	19-Aug-19	80%	-43d	Execute EMHS-017A Work											
OUT300	Execute EMHS-013A Work	5d	0d	24-Feb-20 A	19-Aug-19	28-Feb-20 A	19-Aug-19	100%		Execute EMHS-013A Work											
OUT320	Execute EMHS-015A Work	5d	0d	24-Feb-20 A	19-Aug-19	28-Feb-20 A	19-Aug-19	100%		Execute EMHS-015A Work											
OUT330	Execute EMHS-016A Work	5d	0d	24-Feb-20 A	19-Aug-19	28-Feb-20 A	19-Aug-19	100%		Execute EMHS-016A Work											
Outage #4 Circuit P00-0530 & P00-0803 (02-Mar-20 to 06-Mar-20)										▼ 06-Mar-20 A, Outage #4 Circuit											
OUT400	Execute EMHS-010A Work	5d	0d	02-Mar-20 A	19-Aug-19	06-Mar-20 A	19-Aug-19	100%		Execute EMHS-010A Work											
OUT310	Execute EMHS-014A Work	5d	0d	02-Mar-20 A	22-May-20	06-Mar-20 A	22-May-20	100%		Execute EMHS-014A Work											
OUT410	Execute EMHS-011A Work	5d	0d	02-Mar-20 A	19-Aug-19	06-Mar-20 A	19-Aug-19	100%		Execute EMHS-011A Work											
Outage #5 Circuit P00-0603 & P00-0802 (09-Mar-20 to 13-Mar-20)										▼ 22-May-20, Outage #5 Circ											
OUT540	Execute EMHS-017B Work	5d	1d	30-Sep-19 A	19-Aug-19	22-May-20	19-Aug-19	80%	-43d	Execute EMHS-017B Work											
OUT500	Execute EMHS-010B Work	5d	0d	10-Mar-20 A	19-Aug-19	12-Mar-20 A	19-Aug-19	100%		Execute EMHS-010B Work											
OUT510	Execute EMHS-014B Work	5d	0d	10-Mar-20 A	19-Aug-19	12-Mar-20 A	19-Aug-19	100%		Execute EMHS-014B Work											
OUT520	Execute EMHS-015B Work	5d	0d	12-Mar-20 A	19-Aug-19	12-Mar-20 A	19-Aug-19	100%		Execute EMHS-015B Work											
OUT530	Execute EMHS-016B Work	5d	0d	12-Mar-20 A	19-Aug-19	12-Mar-20 A	19-Aug-19	100%		Execute EMHS-016B Work											
Outage #6 Circuit P00-0731 & P00-0732 (23-Mar-20 to 27-Mar-20)										▼ 22-May-20, Outage #6 Circ											
OUT610	Execute EMHS-023 Work	5d	0d	24-Mar-20 A	28-May-20	25-Mar-20 A	28-May-20	100%		Execute EMHS-023 Work											
OUT600	Execute EMHS-022 Work	5d	1d	27-Mar-20 A	19-Aug-19	22-May-20	19-Aug-19	90%	-43d	Execute EMHS-022 Work											
Outage #7 Circuit P00-0803 & P00-0530 (30-Mar-20 to 03-Apr-20)										▼ 30-Mar-20 A, Outage #7 Circ											
OUT630	Execute EMHS-012A Work	5d	0d	30-Mar-20 A	19-Aug-19	30-Mar-20 A	19-Aug-19	100%		Execute EMHS-012A Work											
Outage #8 Circuit P00-0600 & P00-0732 (01-Jun-20 to 05-Jun-20)										▼ 05-Jun-20, Outage #8 Circ											
OUT620	Execute EMHS-04B Work	5d	2d	21-Oct-19 A	08-Nov-19	05-Jun-20	04-Feb-20	10%	-43d	Execute EMHS-04B Work											
Outage #9 Circuit P00-0802 & P00-0520 & P00-0603 (13-Jul-20 to 17-Jul-20)										▼ 21-May-20 A, Outage #9 C											
OUT640	Execute EMHS-012B Work	5d	0d	19-May-20 A	19-Aug-19	21-May-20 A	19-Aug-19	100%		Execute EMHS-012B Work											
Outage #10 - EMHS MH-10A, MH-11A, MH-14A										▼ 05-Jan-21, C											
OUT720	Gov't Final Insp EMHS-011A	1d	1d	26-Jun-20	22-May-20	26-Jun-20	22-May-20	0%	-8d	Gov't Final Insp EMHS-0											
OUT710	Gov't Final Insp EMHS-010A	1d	1d	05-Jan-21	22-May-20	05-Jan-21	22-May-20	0%	-166d	Gov't Final I											
OUT700	Gov't Final Insp EMHS-014A	1d	1d	05-Jan-21	22-May-20	05-Jan-21	22-May-20	0%	-166d	Gov't Final I											
Manhole Cable Labeling										▼ 06-Jan-21, M											
Existing Outage #8 Circuit P00-0600 & P00-0732 (01-Jun-20 to 05-Jun-20)										▼ 15-Jun-20, Existing Outag											
LBL110	Tag Cable EMHS-027	5d	5d	04-Jun-20	22-Jan-20	15-Jun-20	28-Jan-20	0%	-16d	Tag Cable EMHS-027											
LBL105	Tag Cable EMHS-026	5d	5d	04-Jun-20	05-Jun-20	15-Jun-20	16-Jun-20	0%	1d	Tag Cable EMHS-026											
LBL120	Tag Cable EMHS-03B	5d	5d	04-Jun-20	05-Jun-20	15-Jun-20	16-Jun-20	0%	1d	Tag Cable EMHS-03B											
LBL115	Tag Cable EMHS-02A	5d	5d	04-Jun-20	05-Jun-20	15-Jun-20	16-Jun-20	0%	1d	Tag Cable EMHS-02A											
LBL100	Tag Cable EMHS-01A	5d	5d	04-Jun-20	22-Jan-20	15-Jun-20	28-Jan-20	0%	-16d	Tag Cable EMHS-01A											
LBL125	Tag Cable EMHS-04B	5d	5d	04-Jun-20	22-Jan-20	15-Jun-20	28-Jan-20	0%	-16d	Tag Cable EMHS-04B											

— Primary Baseline
 — Remaining Work
 — Critical Remaining Work
 ◆ Milestone
 ▼ Summary

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
Outage #11 (18-May-20 to 22-May-20)										▼ 21-May-20 A, Outage #11 (
LBL145	Tag Cable EMHS-013B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-013B											
LBL135	Tag Cable EMHS-011B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-011B											
LBL130	Tag Cable EMHS-010B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-010B											
LBL150	Tag Cable EMHS-014B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-014B											
LBL155	Tag Cable EMHS-015B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-015B											
LBL160	Tag Cable EMHS-016B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-016B											
LBL165	Tag Cable EMHS-017B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-017B											
LBL140	Tag Cable EMHS-012B	5d	0d	18-May-20 A	18-Jun-20	21-May-20 A	18-Jun-20	100%		Tag Cable EMHS-012B											
Outage #12 (18-Jun-20)										▼ 26-Jun-20, Outage #12 (
LBL175	Tag Cable EMHS-011A	1d	1d	26-Jun-20	19-May-20	26-Jun-20	19-May-20	0%	-16d	Tag Cable EMHS-011A											
LBL180	Tag Cable EMHS-012A	1d	1d	26-Jun-20	19-May-20	26-Jun-20	19-May-20	0%	-16d	Tag Cable EMHS-012A											
Outage #13 (22-June-20, 25-June-20, 26-June-20)										▼ 05-Jan-21, C											
LBL170	Tag Cable EMHS-010A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
LBL185	Tag Cable EMHS-013A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
LBL195	Tag Cable EMHS-015A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
LBL200	Tag Cable EMHS-016A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
LBL205	Tag Cable EMHS-017A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
LBL190	Tag Cable EMHS-014A	3d	3d	29-Jun-20	20-May-20	05-Jan-21	22-May-20	0%	-16d	Tag Cable E											
Outage #14 (08-June-20, 12-June-20, 15-June-20)										▼ 22-Jun-20, Outage #14 (C											
LBL221	Tag Cable EMHS-024	3d	3d	16-Jun-20	29-Jan-20	22-Jun-20	31-Jan-20	0%	-16d	Tag Cable EMHS-024											
LBL220	Tag Cable EMHS-025	3d	3d	16-Jun-20	29-Jan-20	22-Jun-20	31-Jan-20	0%	-16d	Tag Cable EMHS-025											
LBL210	Tag Cable EMHS-022	3d	3d	16-Jun-20	29-Jan-20	22-Jun-20	31-Jan-20	0%	-16d	Tag Cable EMHS-022											
LBL215	Tag Cable EMHS-023	3d	3d	16-Jun-20	29-Jan-20	22-Jun-20	31-Jan-20	0%	-16d	Tag Cable EMHS-023											
Outage #15 (16-Jun-20)										▼ 25-Jun-20, Outage #15 (
LBL225	Tag Cable EMHS-03A	1d	1d	25-Jun-20	18-May-20	25-Jun-20	18-May-20	0%	-16d	Tag Cable EMHS-03A											
LBL230	Tag Cable EMHS-04A	1d	1d	25-Jun-20	18-May-20	25-Jun-20	18-May-20	0%	-16d	Tag Cable EMHS-04A											
Outage #16 (29-Jun-20)										▼ 06-Jan-21, C											
LBL235	Tag Cable EMHS-017A	1d	1d	06-Jan-21	16-Jun-20	06-Jan-21	16-Jun-20	0%	-8d	Tag Cable E											
P00022 - Change Item 0023 - Revised R&C Conduit Installation										▼ 27-Jan-21											
P00022-1	Award of P00022	0d	0d	23-Jan-20 A	21-Nov-19			100%		◆ Award of P00022											
P00022-2	Install Welded Conduit HF-TR	20d	0d	25-Feb-20 A	21-Nov-19	26-Mar-20 A	21-Nov-19	100%		Install Welded Conduit HF-TR											
P00022-3	Outage #2: Install Pens TR-0561001A	3d	0d	18-Mar-20 A	21-Nov-19	20-Mar-20 A	21-Nov-19	100%		Outage #2: Install Pens TR-056											
P00022-5	Outage 3.0 Pull Wire Conduit 1	1d	0d	24-Mar-20 A	21-Nov-19	24-Mar-20 A	21-Nov-19	100%		Outage 3.0 Pull Wire Conduit											
P00022-6	Outage 3.1 Pull Wire Conduit 2	1d	0d	25-Mar-20 A	21-Nov-19	25-Mar-20 A	21-Nov-19	100%		Outage 3.1 Pull Wire Conduit											
P00022-7	Outage 3.2 Pull Wire Conduit 3	1d	0d	26-Mar-20 A	21-Nov-19	26-Mar-20 A	21-Nov-19	100%		Outage 3.2 Pull Wire Conduit											
P00022-8	Outage 3.3 Pull Wire Conduit 4	1d	0d	31-Mar-20 A	21-Nov-19	31-Mar-20 A	21-Nov-19	100%		Outage 3.3 Pull Wire Conduit											
P00022-9	Outage 4.0 Demo 2ea. Conduits&Wire	1d	0d	01-Apr-20 A	21-Nov-19	01-Apr-20 A	21-Nov-19	100%		Outage 4.0 Demo 2ea. Condu											
P00022-10	Outage 4.1 Demo 2ea. Conduits&Wire	2d	0d	02-Apr-20 A	21-Nov-19	03-Apr-20 A	21-Nov-19	100%		Outage 4.1 Demo 2ea. Condu											
P00022-13	Cap Conduits in RM105	2d	0d	09-Apr-20 A	21-Nov-19	10-Apr-20 A	21-Nov-19	100%		Cap Conduits in RM105											
P00022-14	Weld Penetration @ Shield Wall	5d	0d	13-Apr-20 A	21-Nov-19	17-Apr-20 A	21-Nov-19	100%		Weld Penetration @ Shield V											
P00022-15	Test Shield Wall@ Conduit Pens	5d	5d	21-Jan-21	11-Jun-20	27-Jan-21	17-Jun-20	0%	-151d	Test Shield											


Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart											
P00023 - Change Item 0024 - Base Contract IDT Connections																					
P00023-0	Award of P00023	0d	0d	24-Jan-20 A	23-Dec-19			100%		◆ Award of P00023											
P00023-1	IDT1 Source A Additional Work	10d	10d	21-Dec-20	23-Dec-19	05-Jan-21	07-Jan-20	0%	-249d	■ IDT1 Source A Additional Work											
P00023-2	IDT1 Source B Additional Work	10d	10d	30-Dec-20	02-Jan-20	13-Jan-21	15-Jan-20	0%	-249d	■ IDT1 Source B Additional Work											
P00021 - Change Item 0025 - Perform Additional Coordination Study																					
Electrical Code Study Fragnet																					
CI 0025-1 P00021 Perform Additional Code Study																					
P00021-1	Receive NTP CI25 Perform Addtl Code Study	0d	0d	24-Jan-20 A	08-Jul-19			100%		◆ Receive NTP CI25 Perform Addtl Code Study											
P00021-2	Submit CI-0025 Additional Code Study	65d	65d	07-May-20 A	08-Jul-19	21-Sep-20	07-Oct-19	10%	-239d	■ Submit CI-0025 Additional Code Study											
P00021-3	Approve CI-0025 Additional Code Study	30d	30d	22-Sep-20	08-Oct-19	21-Oct-20	06-Nov-19	0%	-350d	■ Approve CI-0025 Additional Code Study											
Submittals Requiring Approved Electrical Code Study Data																					
Submittals																					
SUB187	Perform&Submit Accptnc Test	15d	15d	22-Oct-20	07-Nov-19	12-Nov-20	02-Dec-19	0%	-240d	■ Perform&Submit Accptnc Test											
Approvals																					
APP187	Approve Acceptance Checks& Test	30d	30d	13-Nov-20	03-Dec-19	12-Dec-20	01-Jan-20	0%	-346d	■ Approve Acceptance Checks& Test											
P00026 - Change Item 0026 - FPP Relay Fiber Optic Routing																					
P00026	Receive NTP Change Item 0026 FPP Relay FO I	1d	0d	10-Mar-20 A	27-Aug-19	10-Mar-20 A	27-Aug-19	100%		◆ Receive NTP Change Item 0026 FPP Relay FO I											
P00026 - BOS/WAM Submission & Approval																					
P00026-8	Sub&App BOS/WAM Req Outg 2	4d	0d	24-Jan-20 A	10-Oct-19	29-Apr-20 A	10-Oct-19	100%		■ Sub&App BOS/WAM Req Outg 2											
P00026-1	Sub&App BOS/WAM Req Outg 1	44d	0d	24-Jan-20 A	21-Nov-19	29-Apr-20 A	21-Nov-19	100%		■ Sub&App BOS/WAM Req Outg 1											
P00026-10	Sub&App BOS/WAM Req Outg 4	9d	9d	22-May-20	27-Aug-19	04-Jun-20	09-Sep-19	0%	-184d	■ Sub&App BOS/WAM Req Outg 4											
P00026-9	Sub&App BOS/WAM Req Outg 3	9d	9d	22-May-20	04-Sep-19	04-Jun-20	16-Sep-19	0%	-179d	■ Sub&App BOS/WAM Req Outg 3											
P00026- Outage Work																					
P00026-3	Install FO Conduit @ FPP	10d	0d	11-May-20 A	21-Nov-19	14-May-20 A	21-Nov-19	100%		■ Install FO Conduit @ FPP											
P00026-4	OUTAGE #1 Install Conduit&Relay-F3A	2d	0d	12-May-20 A	21-Nov-19	13-May-20 A	21-Nov-19	100%		■ OUTAGE #1 Install Conduit&Relay-F3A											
P00026-5	OUTAGE #2 Install Conduit&Relay-F3B	2d	0d	14-May-20 A	21-Nov-19	14-May-20 A	21-Nov-19	100%		■ OUTAGE #2 Install Conduit&Relay-F3B											
P00026-7	OUTAGE #4 Connect Relay-F3B	1d	1d	17-Aug-20	21-Nov-19	17-Aug-20	21-Nov-19	0%	-184d	■ OUTAGE #4 Connect Relay-F3B											
P00026-6	OUTAGE #3 Connect Relay-F3A	1d	1d	17-Aug-20	02-Dec-19	17-Aug-20	02-Dec-19	0%	-179d	■ OUTAGE #3 Connect Relay-F3A											
Preconstruction																					
BND100	Bonding- Base Award	1d	0d	14-Aug-17 A	21-Nov-19	14-Aug-17 A	21-Nov-19	100%		■ Bonding- Base Award											
BND110	Bonding- Optional Work	1d	0d	14-Aug-17 A	21-Nov-19	14-Aug-17 A	21-Nov-19	100%		■ Bonding- Optional Work											
Design Submittals																					
DES100	Submit Foundation Design	86d	0d	14-Aug-17 A	22-Nov-19	22-Jan-18 A	22-Nov-19	100%		■ Submit Foundation Design											
DES130	Submit Manhole Modfctn Design	68d	0d	14-Aug-17 A	19-Aug-19	16-Jan-18 A	19-Aug-19	100%		■ Submit Manhole Modfctn Design											
DES110	Submit Prelim 65% Enclosure Design	92d	0d	14-Aug-17 A	21-Sep-19	31-May-18 A	21-Sep-19	100%		■ Submit Prelim 65% Enclosure Design											
DES120	Submit Final Enclosure Design	41d	0d	29-Sep-18 A	21-Sep-19	29-Sep-18 A	21-Sep-19	100%		■ Submit Final Enclosure Design											
Design Approvals																					
DES240	Approve Manhole Modfctn Design	14d	0d	19-Jan-18 A	19-Aug-19	02-Feb-18 A	19-Aug-19	100%		■ Approve Manhole Modfctn Design											
DES200	Approve Foundation Design	14d	0d	22-Jan-18 A	22-Nov-19	02-Feb-18 A	22-Nov-19	100%		■ Approve Foundation Design											
DES210	Review Prelim 65% Encl Design	14d	0d	01-Jun-18 A	21-Sep-19	20-Jun-18 A	21-Sep-19	100%		■ Review Prelim 65% Encl Design											
DES230	Approve Final Enclosure Design	14d	14d	05-Jul-20	21-Sep-19	18-Jul-20	04-Oct-19	0%	-288d	■ Approve Final Enclosure Design											
Submittals																					

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart											
SUB110	Submit SWPPP	135d	0d	14-Aug-17 A	22-Nov-19	20-Jun-18 A	22-Nov-19	100%		[Gantt bar for SUB110: Submit SWPPP, 100% complete]											
SUB100	Submit QC Plan	52d	0d	14-Aug-17 A	21-Nov-19	26-Oct-17 A	21-Nov-19	100%		[Gantt bar for SUB100: Submit QC Plan, 100% complete]											
SUB120	Submit APP	52d	0d	14-Aug-17 A	21-Nov-19	26-Oct-17 A	21-Nov-19	100%		[Gantt bar for SUB120: Submit APP, 100% complete]											
SUB130	Submit EPP	52d	0d	14-Aug-17 A	21-Nov-19	26-Oct-17 A	21-Nov-19	100%		[Gantt bar for SUB130: Submit EPP, 100% complete]											
SUB150	Submit HEMP QC Plan	57d	0d	14-Aug-17 A	21-Nov-19	02-Nov-17 A	21-Nov-19	100%		[Gantt bar for SUB150: Submit HEMP QC Plan, 100% complete]											
SUB170	Submit Conduit	116d	0d	14-Aug-17 A	22-Nov-19	26-Jan-18 A	22-Nov-19	100%		[Gantt bar for SUB170: Submit Conduit, 100% complete]											
SUB140	Submit Security Control Plan	116d	0d	02-Jul-18 A	11-Jun-20	17-Sep-19 A	11-Jun-20	100%		[Gantt bar for SUB140: Submit Security Control Plan, 100% complete]											
SUB180	Submit Original Elec Code Study	116d	19d	02-Jul-18 A	10-Jun-19	18-Jun-20	05-Jul-19	95%	-239d	[Gantt bar for SUB180: Submit Original Elec Code Study, 95% complete, -239d float]											
SUB160	Submit IDT Equipment 1 & 2	40d	0d	31-Jan-19 A	14-May-21	25-Feb-20 A	14-May-21	100%		[Gantt bar for SUB160: Submit IDT Equipment 1 & 2, 100% complete]											
SUB185	Submit Security Assmnt Plan	78d	78d	20-Jul-20	21-Jan-20	05-Nov-20	08-May-20	0%	-126d	[Gantt bar for SUB185: Submit Security Assmnt Plan, 0% complete, -126d float]											
SUB181	Sub&App Outg 1 IDT1 Src A Ctr	2d	2d	23-Oct-20	25-Oct-19	26-Oct-20	28-Oct-19	0%	-250d	[Gantt bar for SUB181: Sub&App Outg 1 IDT1 Src A Ctr, 0% complete, -250d float]											
SUB182	Sub&App Outg 2 IDT2 Src A Ctr	2d	2d	28-Oct-20	30-Oct-19	29-Oct-20	31-Oct-19	0%	-250d	[Gantt bar for SUB182: Sub&App Outg 2 IDT2 Src A Ctr, 0% complete, -250d float]											
SUB183	Sub&App Outg 3 IDT1 Src B Ctr	2d	2d	02-Nov-20	04-Nov-19	03-Nov-20	05-Nov-19	0%	-250d	[Gantt bar for SUB183: Sub&App Outg 3 IDT1 Src B Ctr, 0% complete, -250d float]											
SUB184	Sub&App Outg 4 IDT2 Src B Ctr	2d	2d	05-Nov-20	07-Nov-19	06-Nov-20	08-Nov-19	0%	-250d	[Gantt bar for SUB184: Sub&App Outg 4 IDT2 Src B Ctr, 0% complete, -250d float]											
SUB186	Submit Security Self Assmnt	20d	20d	29-Jan-21	12-Apr-21	26-Feb-21	07-May-21	0%	50d	[Gantt bar for SUB186: Submit Security Self Assmnt, 0% complete, 50d float]											
Approvals										[Summary bar for Approvals: 28-Mar-21]											
APP100	Approve QC Plan	30d	0d	27-Oct-17 A	21-Nov-19	04-Dec-17 A	21-Nov-19	100%		[Gantt bar for APP100: Approve QC Plan, 100% complete]											
APP120	Approve APP	30d	0d	27-Oct-17 A	21-Nov-19	30-Oct-17 A	21-Nov-19	100%		[Gantt bar for APP120: Approve APP, 100% complete]											
APP130	Approve EPP	30d	0d	27-Oct-17 A	21-Nov-19	04-Dec-17 A	21-Nov-19	100%		[Gantt bar for APP130: Approve EPP, 100% complete]											
APP150	Approve HEMP QC Plan	30d	0d	03-Nov-17 A	21-Nov-19	04-Dec-17 A	21-Nov-19	100%		[Gantt bar for APP150: Approve HEMP QC Plan, 100% complete]											
APP170	Approve Conduit	30d	0d	26-Jan-18 A	22-Nov-19	14-Feb-18 A	22-Nov-19	100%		[Gantt bar for APP170: Approve Conduit, 100% complete]											
APP110	Approve SWPPP	30d	0d	20-Jun-18 A	22-Nov-19	24-Jul-18 A	22-Nov-19	100%		[Gantt bar for APP110: Approve SWPPP, 100% complete]											
APP160	Approve IDT Equipment 1 & 2	30d	0d	12-Jul-19 A	14-May-21	25-Feb-20 A	14-May-21	100%		[Gantt bar for APP160: Approve IDT Equipment 1 & 2, 100% complete]											
APP140	Approve Security Control Plan	30d	0d	17-Sep-19 A	11-Jun-20	17-Sep-19 A	11-Jun-20	100%		[Gantt bar for APP140: Approve Security Control Plan, 100% complete]											
APP180	Approve Original Elec Code Study	30d	30d	19-Jun-20	09-Aug-19	18-Jul-20	07-Sep-19	0%	-315d	[Gantt bar for APP180: Approve Original Elec Code Study, 0% complete, -315d float]											
APP185	Approve Security Assmnt Plan	30d	30d	06-Nov-20	10-May-20	05-Dec-20	08-Jun-20	0%	-180d	[Gantt bar for APP185: Approve Security Assmnt Plan, 0% complete, -180d float]											
APP186	Approve Security Self Assmnt	30d	30d	27-Feb-21	10-May-21	28-Mar-21	08-Jun-21	0%	72d	[Gantt bar for APP186: Approve Security Self Assmnt, 0% complete, 72d float]											
Fabrication & Delivery										[Summary bar for Fabrication & Delivery: 20-Jan-21]											
PRO120	Fabricate 60% Manhole Mods	132d	0d	28-Feb-18 A	19-Aug-19	30-Apr-18 A	19-Aug-19	100%		[Gantt bar for PRO120: Fabricate 60% Manhole Mods, 100% complete]											
PRO180	Fabricate Conduit	5d	0d	23-Apr-18 A	22-Nov-19	18-May-18 A	22-Nov-19	100%		[Gantt bar for PRO180: Fabricate Conduit, 100% complete]											
PRO140	Deliver 60% Manhole Mods	30d	0d	15-May-18 A	28-May-20	31-May-18 A	28-May-20	100%		[Gantt bar for PRO140: Deliver 60% Manhole Mods, 100% complete]											
PRO190	Deliver Conduit	5d	0d	31-May-18 A	22-Nov-19	31-May-18 A	22-Nov-19	100%		[Gantt bar for PRO190: Deliver Conduit, 100% complete]											
PRO230	Deliver Fiber	1d	0d	07-Jun-18 A	31-Dec-19	07-Jun-18 A	31-Dec-19	100%		[Gantt bar for PRO230: Deliver Fiber, 100% complete]											
PRO150	Fabricate 100% Manhole Mods	50d	0d	13-Jul-18 A	19-Aug-19	13-Jul-18 A	19-Aug-19	100%		[Gantt bar for PRO150: Fabricate 100% Manhole Mods, 100% complete]											
PRO170	Deliver 100% Manhole Mods	30d	0d	26-Jul-18 A	19-Aug-19	26-Jul-18 A	19-Aug-19	100%		[Gantt bar for PRO170: Deliver 100% Manhole Mods, 100% complete]											
PRO100	Fabricate Switchgear Enclosures	156d	0d	16-Nov-18 A	08-Oct-19	22-Jan-19 A	08-Oct-19	100%		[Gantt bar for PRO100: Fabricate Switchgear Enclosures, 100% complete]											
PRO200	Unpack & Prep Enclosures	3d	0d	17-Jul-19 A	02-Jan-20	24-Jul-19 A	02-Jan-20	100%		[Gantt bar for PRO200: Unpack & Prep Enclosures, 100% complete]											
PRO210	Procure IDT Equipment	60d	0d	29-Jul-19 A	07-Jun-21	25-Feb-20 A	07-Jun-21	100%		[Gantt bar for PRO210: Procure IDT Equipment, 100% complete]											
PRO220	Deliver IDT Equipment	5d	9d	30-Aug-19 A	25-May-21	04-Jun-20	07-Jun-21	25%	251d	[Gantt bar for PRO220: Deliver IDT Equipment, 25% complete, 251d float]											
PRO130	Accept Test 60% Manhole Mods	5d	5d	06-Jan-21	28-May-20	12-Jan-21	03-Jun-20	0%	-151d	[Gantt bar for PRO130: Accept Test 60% Manhole Mods, 0% complete, -151d float]											
PRO160	Accept Test 100% Manhole Mods	5d	5d	13-Jan-21	04-Jun-20	20-Jan-21	10-Jun-20	0%	-151d	[Gantt bar for PRO160: Accept Test 100% Manhole Mods, 0% complete, -151d float]											
Fabricate Switchgear Enclosures										[Summary bar for Fabricate Switchgear Enclosures: 10-Nov-20, Fabr]											

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
										Gantt Chart Area											
SGE330	Fab&Install A&B ECU Seismic	2d	0d	21-Jan-19 A	02-Dec-19	24-May-19 A	02-Dec-19	100%		[Gantt bar for SGE330]											
SGE100	Fabricate & Set A&B Floor	33d	0d	22-Jan-19 A	08-Oct-19	08-Mar-19 A	08-Oct-19	100%		[Gantt bar for SGE100]											
SGE110	Fab&Install A&B Middle Wall	6d	0d	11-Mar-19 A	08-Oct-19	18-Mar-19 A	08-Oct-19	100%		[Gantt bar for SGE110]											
SGE120	Fab&Install A&B 400A Pull Box	3d	0d	19-Mar-19 A	08-Oct-19	21-Mar-19 A	08-Oct-19	100%		[Gantt bar for SGE120]											
SGE130	Install A&B XFMR & Switchgear	3d	0d	22-Mar-19 A	08-Oct-19	26-Mar-19 A	08-Oct-19	100%		[Gantt bar for SGE130]											
SGE170	Install A&B Electrical	41d	25d	27-Mar-19 A	08-Oct-19	26-Jun-20	13-Nov-19	80%	-155d	[Gantt bar for SGE170]											
SGE140	Fab&Install A&B Oil Tank	5d	0d	27-Mar-19 A	25-Oct-19	02-Apr-19 A	25-Oct-19	100%		[Gantt bar for SGE140]											
SGE150	Fab&Install A&B Rear Wall	12d	0d	03-Apr-19 A	25-Oct-19	18-Apr-19 A	25-Oct-19	100%		[Gantt bar for SGE150]											
SGE160	Fab&Install A&B Right Wall	9d	0d	16-Apr-19 A	25-Oct-19	26-Apr-19 A	25-Oct-19	100%		[Gantt bar for SGE160]											
SGE205	Receive 30A HEMP Filter 15-Apr-19	1d	0d	19-Apr-19 A	13-Nov-19	19-Apr-19 A	13-Nov-19	100%		[Gantt bar for SGE205]											
SGE240	Fab&Install A&B Ceiling Panels	9d	0d	19-Apr-19 A	25-Oct-19	26-Apr-19 A	25-Oct-19	100%		[Gantt bar for SGE240]											
SGE185	Fab&Install A&B Vestibule Wall	6d	0d	20-Apr-19 A	25-Oct-19	26-Apr-19 A	25-Oct-19	100%		[Gantt bar for SGE185]											
SGE190	Fab&Install A&B Vest HEMP Door	5d	0d	22-Apr-19 A	14-Nov-19	24-May-19 A	14-Nov-19	100%		[Gantt bar for SGE190]											
SGE200	Fab&Install A&B Mid HEMP Door	5d	0d	23-Apr-19 A	14-Nov-19	27-May-19 A	14-Nov-19	100%		[Gantt bar for SGE200]											
SGE260	Install A&B Door Controls	2d	0d	01-May-19 A	14-Nov-19	24-May-19 A	14-Nov-19	100%		[Gantt bar for SGE260]											
SGE180	Install A&B MCC	1d	0d	02-May-19 A	13-Nov-19	11-Dec-19 A	13-Nov-19	100%		[Gantt bar for SGE180]											
SGE305	Receive 400A HEMP Filter 3-May-19	1d	0d	03-May-19 A	02-Dec-19	03-May-19 A	02-Dec-19	100%		[Gantt bar for SGE305]											
SGE320	Install A&B 400A HEMP Filter	2d	0d	06-May-19 A	02-Dec-19	15-May-19 A	02-Dec-19	100%		[Gantt bar for SGE320]											
SGE220	Install A&B 30A HEMP Filter	1d	0d	15-May-19 A	02-Jan-20	16-May-19 A	02-Jan-20	100%		[Gantt bar for SGE220]											
SGE230	Install A&B UPS	2d	0d	23-May-19 A	13-Nov-19	22-Nov-19 A	13-Nov-19	100%		[Gantt bar for SGE230]											
SGE340	Install A&B ECU	4d	0d	27-May-19 A	02-Dec-19	14-Oct-19 A	02-Dec-19	100%		[Gantt bar for SGE340]											
SGE370	Prep for Shipping A&B	1d	0d	07-Jun-19 A	02-Jan-20	08-Jun-19 A	02-Jan-20	100%		[Gantt bar for SGE370]											
SGE350	CX & Factory Test A&B	12d	11d	08-Jun-19 A	14-Nov-19	10-Nov-20	02-Dec-19	50%	-239d	[Gantt bar for SGE350]											
SGE380	Ship Enclosures A&B	33d	0d	10-Jun-19 A	02-Jan-20	23-Jul-19 A	02-Jan-20	100%		[Gantt bar for SGE380]											
SGE310	Test A&B 400A HEMP Filter	2d	0d	22-Aug-19 A	02-Jan-20	23-Aug-19 A	02-Jan-20	100%		[Gantt bar for SGE310]											
SGE210	Test A&B 30A HEMP Filter	2d	0d	22-Aug-19 A	13-Nov-19	23-Aug-19 A	13-Nov-19	100%		[Gantt bar for SGE210]											
SGE250	Install A&B Duct Heater	1d	0d	08-Oct-19 A	02-Jan-20	09-Oct-19 A	02-Jan-20	100%		[Gantt bar for SGE250]											
SGE300	Install A&B Comm Equip	5d	5d	29-Jan-20 A	06-Nov-19	29-Jul-20	13-Nov-19	50%	-177d	[Gantt bar for SGE300]											
SGE290	Install A&B SCMS	10d	10d	15-May-20 A	30-Oct-19	05-Aug-20	13-Nov-19	20%	-182d	[Gantt bar for SGE290]											
SGE280	Install A&B PQMS	3d	3d	20-Jul-20	25-Oct-19	22-Jul-20	29-Oct-19	0%	-182d	[Gantt bar for SGE280]											
SGE270	Install A&B Security System	5d	5d	20-Jul-20	25-Oct-19	24-Jul-20	31-Oct-19	0%	-182d	[Gantt bar for SGE270]											
SGE390	Install A&B Fire Alarm	7d	7d	18-Aug-20	04-Nov-19	26-Aug-20	13-Nov-19	0%	-197d	[Gantt bar for SGE390]											
SGE400	Install A&B CARS	6d	6d	19-Aug-20	05-Nov-19	26-Aug-20	13-Nov-19	0%	-197d	[Gantt bar for SGE400]											
Construction Phase										[Summary bar for Construction Phase]											
CON100	Mobilization	3d	0d	11-May-18 A	21-Nov-19	31-May-18 A	21-Nov-19	100%		[Gantt bar for CON100]											
CON120	Survey Enclosure & Trenchline	3d	0d	05-Jun-18 A	22-Nov-19	15-Jun-18 A	22-Nov-19	100%		[Gantt bar for CON120]											
CON130	Gov-Ground Pntrng Radar Lcats	5d	0d	14-Jun-18 A	21-Nov-19	19-Jun-18 A	21-Nov-19	100%		[Gantt bar for CON130]											
CON110	Install CFZ Fence	10d	0d	18-Jul-18 A	22-Nov-19	20-Jul-18 A	22-Nov-19	100%		[Gantt bar for CON110]											
Enclosure Foundation										[Summary bar for Enclosure Foundation]											
CON1000	Excavate for Foundation	4d	0d	26-Jul-18 A	22-Nov-19	04-Aug-18 A	22-Nov-19	100%		[Gantt bar for CON1000]											
CON1010	Form Concrete Foundation	3d	0d	15-Oct-18 A	22-Nov-19	16-Oct-18 A	22-Nov-19	100%		[Gantt bar for CON1010]											
CON1020	Reinforce Concrete Foundation	3d	0d	17-Oct-18 A	22-Nov-19	18-Oct-18 A	22-Nov-19	100%		[Gantt bar for CON1020]											

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart																																			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
CON1030	Pour,Cure,Strip Concrete Foundation	6d	0d	19-Oct-18 A	22-Nov-19	25-Oct-18 A	22-Nov-19	100%																																					
Site Ground Connectors																																													
CON6000	Locate Existing Ground Wells	2d	0d	28-Jun-18 A	17-Jun-20	28-Jun-18 A	17-Jun-20	100%																																					
CON6020	Install Grounds-SGC	10d	0d	04-Sep-18 A	17-Jun-20	16-Aug-19 A	17-Jun-20	100%																																					
CON6010	Excavate Trench-SGC	10d	0d	05-Jun-19 A	17-Jun-20	06-Aug-19 A	17-Jun-20	100%																																					
CON6030	Terminate & Test Grounds-SGS	5d	2d	08-Jul-19 A	16-Jun-20	26-May-20	17-Jun-20	90%	16d																																				
Raceways																																													
R21-0530(S4) - 5" Raceway																																													
CON220	Weld Couplings-R21-0530	2d	0d	07-Jul-18 A	15-Jan-20	31-Aug-18 A	15-Jan-20	100%																																					
CON200	Excavate Trench-R21-0530	2d	0d	07-Aug-18 A	22-Nov-19	29-Aug-18 A	22-Nov-19	100%																																					
CON210	Install Conduit-R21-0530	2d	0d	08-Aug-18 A	15-Jan-20	31-Aug-18 A	15-Jan-20	100%																																					
CON240	Install CANUSA Wraps-R21-0530	2d	0d	04-Sep-18 A	15-Jan-20	10-Sep-18 A	15-Jan-20	100%																																					
CON230	SELDS Test Conduit-R21-0530	1d	0d	05-Sep-18 A	15-Jan-20	05-Sep-18 A	15-Jan-20	100%																																					
CON250	Form Conduit Trench-R21-0530	1d	0d	13-Sep-18 A	15-Jan-20	18-Sep-18 A	15-Jan-20	100%																																					
CON260	Pour Concrete-R21-0530	1d	0d	19-Sep-18 A	15-Jan-20	19-Sep-18 A	15-Jan-20	100%																																					
CON270	Backfill & Compact-R21-0530	1d	0d	29-Sep-18 A	15-Jan-20	24-Jun-19 A	15-Jan-20	100%																																					
CON280	Pull Conductors-P00-0530(S4)	2d	0d	26-Aug-19 A	03-Jan-20	26-Aug-19 A	03-Jan-20	100%																																					
CON290	Test & Terminate-P00-0530(S4)	1d	0d	28-Aug-19 A	03-Jan-20	28-Aug-19 A	03-Jan-20	100%																																					
R21-0603(S4) - 5" Raceway																																													
CON320	Weld Couplings-R21-0603	3d	0d	07-Jul-18 A	15-Jan-20	04-Sep-18 A	15-Jan-20	100%																																					
CON300	Excavate Trench-R21-0603	2d	0d	31-Jul-18 A	15-Jan-20	15-Aug-18 A	15-Jan-20	100%																																					
CON310	Install Conduit-R21-0603	3d	0d	14-Aug-18 A	15-Jan-20	27-Aug-18 A	15-Jan-20	100%																																					
CON330	SELDS Test Conduit-R21-0603	1d	0d	05-Sep-18 A	15-Jan-20	07-Sep-18 A	15-Jan-20	100%																																					
CON340	Install CANUSA Wraps-R21-0603	2d	0d	07-Sep-18 A	15-Jan-20	07-Sep-18 A	15-Jan-20	100%																																					
CON350	Form Conduit Trench-R21-0603	1d	0d	28-Sep-18 A	15-Jan-20	28-Sep-18 A	15-Jan-20	100%																																					
CON360	Pour Concrete-R21-0603	1d	0d	29-Sep-18 A	15-Jan-20	29-Sep-18 A	15-Jan-20	100%																																					
CON370	Backfill & Compact-R21-0603	1d	0d	01-Oct-18 A	15-Jan-20	24-Jun-19 A	15-Jan-20	100%																																					
CON380	Pull Conductors-P00-0603(S4)	2d	0d	16-Sep-19 A	03-Jan-20	16-Sep-19 A	03-Jan-20	100%																																					
CON390	Test & Terminate-P00-0603(S4)	1d	0d	17-Sep-19 A	03-Jan-20	18-Sep-19 A	03-Jan-20	100%																																					
R21-0301-A1 & R21-0301-B1 - 4" Raceways																																													
CON420	Weld Couplings-R21-0301	2d	0d	07-Jul-18 A	03-Jan-20	31-Aug-18 A	03-Jan-20	100%																																					
CON400	Excavate Trench-R21-0301	1d	0d	16-Jul-18 A	03-Jan-20	29-Aug-18 A	03-Jan-20	100%																																					
CON410	Install Conduit-R21-0301	2d	0d	15-Aug-18 A	03-Jan-20	31-Aug-18 A	03-Jan-20	100%																																					
CON440	Install CANUSA Wraps-R21-0301	2d	0d	24-Aug-18 A	15-Jan-20	10-Sep-18 A	15-Jan-20	100%																																					
CON430	SELDS Test Conduit-R21-0301	1d	0d	05-Sep-18 A	03-Jan-20	05-Sep-18 A	03-Jan-20	100%																																					
CON450	Form Conduit Trench-R21-0301	1d	0d	13-Sep-18 A	15-Jan-20	28-Sep-18 A	15-Jan-20	100%																																					
CON460	Pour Concrete-R21-0301	1d	0d	29-Sep-18 A	15-Jan-20	29-Sep-18 A	15-Jan-20	100%																																					
CON470	Backfill & Compact-R21-0301	1d	0d	01-Oct-18 A	15-Jan-20	24-Jun-19 A	15-Jan-20	100%																																					
CON475	CAP Spare Conduit-R21-0301-B1	1d	0d	25-Oct-18 A	03-Jan-20	25-Oct-18 A	03-Jan-20	100%																																					
R21-0311-A1																																													
CON520	Weld Couplings-R21-0311	2d	0d	07-Jul-18 A	15-Jan-20	06-Sep-18 A	15-Jan-20	100%																																					
CON500	Excavate Trench-R21-0311	2d	0d	16-Jul-18 A	21-Nov-19	27-Aug-18 A	21-Nov-19	100%																																					

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
										Gantt Chart Area											
CON510	Install Conduit-R21-0311	2d	0d	11-Aug-18 A	15-Jan-20	04-Sep-18 A	15-Jan-20	100%		[Gantt bar for CON510]											
CON530	SELDs Test Conduit-R21-0311	1d	0d	05-Sep-18 A	15-Jan-20	06-Sep-18 A	15-Jan-20	100%		[Gantt bar for CON530]											
CON540	Install CANUSA Wraps-R21-0311	2d	0d	07-Sep-18 A	15-Jan-20	07-Sep-18 A	15-Jan-20	100%		[Gantt bar for CON540]											
CON550	Form Conduit Trench-R21-0311	1d	0d	25-Sep-18 A	15-Jan-20	26-Sep-18 A	15-Jan-20	100%		[Gantt bar for CON550]											
CON560	Pour Concrete-R21-0311	1d	0d	27-Sep-18 A	15-Jan-20	27-Sep-18 A	15-Jan-20	100%		[Gantt bar for CON560]											
CON570	Backfill & Compact-R21-0311	1d	0d	29-Sep-18 A	15-Jan-20	24-Jun-19 A	15-Jan-20	100%		[Gantt bar for CON570]											
CON575	CAP Spare Conduit-R21-0311-B1	1d	0d	25-Oct-18 A	15-Jan-20	25-Oct-18 A	15-Jan-20	100%		[Gantt bar for CON575]											
R22-0301-A1										[Summary arrow for R22-0301-A1]											
CON620	Weld Couplings-R22-0301	1d	0d	07-Jul-18 A	10-Jan-20	03-Jul-19 A	10-Jan-20	100%		[Gantt bar for CON620]											
CON600	Excavate Trench-R22-0301	2d	0d	20-Aug-18 A	21-Nov-19	21-Aug-18 A	21-Nov-19	100%		[Gantt bar for CON600]											
CON610	Install Conduit-R22-0301	2d	0d	28-Aug-18 A	21-Nov-19	25-Jun-19 A	21-Nov-19	100%		[Gantt bar for CON610]											
CON630	SELDs Test Conduit-R22-0301	1d	0d	05-Sep-18 A	10-Jan-20	19-Jul-19 A	10-Jan-20	100%		[Gantt bar for CON630]											
CON640	Install CANUSA Wraps-R22-0301	1d	0d	10-Sep-18 A	16-Jan-20	10-Sep-18 A	16-Jan-20	100%		[Gantt bar for CON640]											
CON650	Form Conduit Trench-R22-0301	1d	0d	26-Sep-18 A	16-Jan-20	26-Sep-18 A	16-Jan-20	100%		[Gantt bar for CON650]											
CON660	Pour Concrete-R22-0301	1d	0d	27-Sep-18 A	16-Jan-20	27-Sep-18 A	16-Jan-20	100%		[Gantt bar for CON660]											
CON670	Backfill & Compact-R22-0301	1d	0d	02-Oct-18 A	16-Jan-20	25-Sep-19 A	16-Jan-20	100%		[Gantt bar for CON670]											
CON675	CAP Spare Conduit-R22-0301-B1	1d	0d	25-Oct-18 A	10-Jan-20	25-Oct-18 A	10-Jan-20	100%		[Gantt bar for CON675]											
R22-0311-A1										[Summary arrow for R22-0311-A1]											
CON720	Weld Couplings-R22-0311	1d	0d	07-Jul-18 A	16-Jan-20	24-Jun-19 A	16-Jan-20	100%		[Gantt bar for CON720]											
CON710	Install Conduit-R22-0311	2d	0d	28-Aug-18 A	16-Jan-20	21-Jun-19 A	16-Jan-20	100%		[Gantt bar for CON710]											
CON730	SELDs Test Conduit-R22-0311	1d	0d	04-Sep-18 A	16-Jan-20	19-Jul-19 A	16-Jan-20	100%		[Gantt bar for CON730]											
CON740	Install CANUSA Wraps-R22-0311	1d	0d	10-Sep-18 A	16-Jan-20	23-Jul-19 A	16-Jan-20	100%		[Gantt bar for CON740]											
CON750	Form Conduit Trench-R22-0311	1d	0d	12-Sep-18 A	16-Jan-20	15-Sep-18 A	16-Jan-20	100%		[Gantt bar for CON750]											
CON760	Pour Concrete-R22-0311	1d	0d	19-Sep-18 A	16-Jan-20	19-Sep-18 A	16-Jan-20	100%		[Gantt bar for CON760]											
CON700	Excavate Trench-R22-0311	2d	0d	22-Sep-18 A	22-Nov-19	24-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON700]											
CON775	CAP Spare Conduit-R22-0311-B1	1d	0d	25-Oct-18 A	21-Jan-20	25-Oct-18 A	21-Jan-20	100%		[Gantt bar for CON775]											
CON770	Backfill & Compact-R22-0311	1d	0d	09-Aug-19 A	16-Jan-20	25-Sep-19 A	16-Jan-20	100%		[Gantt bar for CON770]											
R28-0500-A1										[Summary arrow for R28-0500-A1]											
CON820	Weld Couplings-R28-0500A	1d	0d	07-Jul-18 A	22-Nov-19	31-Aug-18 A	22-Nov-19	100%		[Gantt bar for CON820]											
CON800	Excavate Trench-R28-0500A	1d	0d	05-Sep-18 A	22-Nov-19	05-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON800]											
CON810	Install Conduit-R28-0500A	2d	0d	05-Sep-18 A	22-Nov-19	06-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON810]											
CON830	SELDs Test Conduit-R28-0500A	1d	0d	06-Sep-18 A	22-Nov-19	07-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON830]											
CON840	Install CANUSA Wraps-R28-0500A	1d	0d	10-Sep-18 A	22-Nov-19	11-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON840]											
CON870	BF & Compact Pad-R28-0500A	1d	0d	10-Sep-18 A	22-Nov-19	29-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON870]											
CON850	Backfill-R28-0500A	1d	0d	12-Sep-18 A	22-Nov-19	14-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON850]											
CON860	Compact-R28-0500A	1d	0d	14-Sep-18 A	22-Nov-19	17-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON860]											
CON875	CAP Spare Conduit-0500A	1d	0d	25-Oct-18 A	08-Jun-21	25-Oct-18 A	08-Jun-21	100%		[Gantt bar for CON875]											
CON880	Pull Conductors-P28-0200-1	2d	0d	02-Mar-20 A	08-Jun-21	04-Mar-20 A	08-Jun-21	100%		[Gantt bar for CON880]											
CON890	Test & Terminate-P28-0200-1	1d	0d	04-Mar-20 A	08-Jun-21	04-Mar-20 A	08-Jun-21	100%		[Gantt bar for CON890]											
R28-0500-B1										[Summary arrow for R28-0500-B1]											
CON920	Weld Couplings-R28-0500B	1d	0d	07-Jul-18 A	22-Nov-19	04-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON920]											
CON900	Excavate Trench-R28-0500B	1d	0d	05-Sep-18 A	22-Nov-19	05-Sep-18 A	22-Nov-19	100%		[Gantt bar for CON900]											



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J											
										Gantt Chart Area											
CON910	Install Conduit-R28-0500B	2d	0d	05-Sep-18 A	22-Nov-19	06-Sep-18 A	22-Nov-19	100%		Install Conduit-R28-0500B											
CON930	SELDs Test Conduit-R28-0500B	1d	0d	06-Sep-18 A	22-Nov-19	07-Sep-18 A	22-Nov-19	100%		SELDs Test Conduit-R28-0500B											
CON940	Install CANUSA Wraps-R28-0500B	1d	0d	10-Sep-18 A	22-Nov-19	11-Sep-18 A	22-Nov-19	100%		Install CANUSA Wraps-R28-0500B											
CON950	Backfill R28-0500B	1d	0d	10-Sep-18 A	22-Nov-19	12-Sep-18 A	22-Nov-19	100%		Backfill R28-0500B											
CON970	BF & Compact Pad-R28-0500B	1d	0d	10-Sep-18 A	18-Jun-20	29-Sep-18 A	18-Jun-20	100%		BF & Compact Pad-R28-0500B											
CON960	Compact R28-0500B	1d	0d	13-Sep-18 A	22-Nov-19	29-Sep-18 A	22-Nov-19	100%		Compact R28-0500B											
CON975	CAP Spare Conduit-0500B	1d	0d	25-Oct-18 A	08-Jun-21	25-Oct-18 A	08-Jun-21	100%		CAP Spare Conduit-0500B											
CON980	Pull Conductors-P28-0200-2	2d	0d	06-Mar-20 A	08-Jun-21	10-Mar-20 A	08-Jun-21	100%		Pull Conductors-P28-0200-2											
CON990	Test & Terminate-P28-0200-2	1d	0d	10-Mar-20 A	08-Jun-21	11-Mar-20 A	08-Jun-21	100%		Test & Terminate-P28-0200-2											
Communication Conduits																					
R00-2804 (4) 4" PVC																					
CON7040	Install Fiber Optic Cable-2804	1d	0d	20-Sep-19 A	22-Nov-19	10-Dec-19 A	22-Nov-19	100%		Install Fiber Optic Cable-2804											
CON7050	Test & Terminate-2804	1d	25d	30-Jan-20 A	22-Nov-19	26-Jun-20	31-Dec-19	50%	-124d	Test & Terminate-2804											
R00-2806 (2) 4" PVC																					
CON7140	Install Fiber Optic Cable-2806	1d	0d	19-Sep-18 A	31-Dec-19	10-Dec-19 A	31-Dec-19	100%		Install Fiber Optic Cable-2806											
CON7150	Test & Terminate-2806	1d	1d	30-Jan-20 A	31-Dec-19	26-Jun-20	31-Dec-19	50%	-124d	Test & Terminate-2806											
R00-2809 (2) 4" PVC																					
CON7240	Install Fiber Optic Cable-2809	1d	0d	12-Sep-18 A	31-Dec-19	12-Sep-18 A	31-Dec-19	100%		Install Fiber Optic Cable-2809											
CON7250	Test & Terminate-2809	1d	1d	02-Mar-20 A	31-Dec-19	26-Jun-20	31-Dec-19	50%	-124d	Test & Terminate-2809											
R00-2810 (4) 4" PVC																					
CON7300	Excavate Trench-2810	3d	0d	31-Jul-18 A	31-Dec-19	29-Aug-18 A	31-Dec-19	100%		Excavate Trench-2810											
CON7310	Install Conduit-2810	2d	0d	14-Aug-18 A	31-Dec-19	25-Oct-18 A	31-Dec-19	100%		Install Conduit-2810											
CON7320	Pour Concrete Encasement-2810	1d	0d	27-Sep-18 A	31-Dec-19	26-Oct-18 A	31-Dec-19	100%		Pour Concrete Encasement-2810											
CON7330	Backfill & Compact Trench-2810	1d	0d	02-Oct-18 A	31-Dec-19	24-Jun-19 A	31-Dec-19	100%		Backfill & Compact Trench-2810											
CON7340	Install Fiber Optic Cable-2810	1d	0d	10-Dec-19 A	31-Dec-19	04-Mar-20 A	31-Dec-19	100%		Install Fiber Optic Cable-2810											
CON7350	Test & Terminate-2810	1d	1d	22-Jan-20 A	31-Dec-19	26-Jun-20	31-Dec-19	50%	-124d	Test & Terminate-2810											
R00-2811 (1) 4" PVC																					
CON7400	Excavate Trench-2811	1d	0d	20-Aug-18 A	31-Dec-19	31-Aug-18 A	31-Dec-19	100%		Excavate Trench-2811											
CON7410	Install Conduit-2811	1d	0d	27-Aug-18 A	31-Dec-19	04-Sep-18 A	31-Dec-19	100%		Install Conduit-2811											
CON7420	Pour Concrete Encasement-2811	1d	0d	27-Sep-18 A	31-Dec-19	26-Nov-18 A	31-Dec-19	100%		Pour Concrete Encasement-2811											
CON7430	Backfill & Compact Trench-2811	1d	0d	02-Oct-18 A	31-Dec-19	24-Jun-19 A	31-Dec-19	100%		Backfill & Compact Trench-2811											
CON7440	Install Fiber Optic Cable-2811	1d	0d	20-Sep-19 A	31-Dec-19	10-Dec-19 A	31-Dec-19	100%		Install Fiber Optic Cable-2811											
CON7450	Test & Terminate-2811	1d	1d	23-Jan-20 A	31-Dec-19	26-Jun-20	31-Dec-19	50%	-124d	Test & Terminate-2811											
R00-2812 (1) 4" PVC																					
CON7500	Excavate Trench-2812	3d	0d	17-Aug-18 A	31-Dec-19	04-Sep-18 A	31-Dec-19	100%		Excavate Trench-2812											
CON7510	Install Conduit-2812	2d	0d	28-Aug-18 A	31-Dec-19	04-Sep-18 A	31-Dec-19	100%		Install Conduit-2812											
CON7520	Pour Concrete Encasement-2812	1d	0d	04-Oct-18 A	31-Dec-19	22-Oct-18 A	31-Dec-19	100%		Pour Concrete Encasement-2812											
CON7530	Backfill & Compact Trench-2812	1d	0d	23-Oct-18 A	31-Dec-19	24-Jun-19 A	31-Dec-19	100%		Backfill & Compact Trench-2812											
CON7540	Install Fiber Optic Cable-2812	1d	0d	20-Sep-19 A	31-Dec-19	10-Dec-19 A	31-Dec-19	100%		Install Fiber Optic Cable-2812											
CON7550	Test & Terminate-2812	1d	1d	22-Jan-20 A	31-Dec-19	26-Jun-20	31-Dec-19	25%	-124d	Test & Terminate-2812											
Install HEMP Weather Tight Lids @ Manholes																					
CON2070	Set Lids@ EMHS22,23,4A,24,25	18d	0d	27-Jun-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		Set Lids@ EMHS22,23,4A,24,25											

█ Primary Baseline
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ▼ Summary

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart																																			
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
CON2080	Set Lids@ EMHS26,27	6d	0d	27-Jun-18 A	28-May-20	25-Sep-19 A	28-May-20	100%		Set Lids@ EMHS26,27																																			
CON2040	Set Lids@ EMHS11A,11B	6d	0d	04-Jul-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		Set Lids@ EMHS11A,11B																																			
CON2050	Set Lids@ EMHS12A,12B,01A,02A	12d	0d	04-Jul-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		Set Lids@ EMHS12A,12B,01A,02A																																			
CON2060	Set Lids@ EMHS03A,03B	6d	0d	04-Jul-18 A	28-May-20	01-Nov-19 A	28-May-20	100%		Set Lids@ EMHS03A,03B																																			
CON2030	Set Lids@ EMHS13A,13B,10A,10B	12d	0d	05-Jul-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		Set Lids@ EMHS13A,13B,10A,10B																																			
CON2020	Set Lids@ EMHS14A,14B	6d	0d	17-Jul-18 A	28-May-20	01-Nov-19 A	28-May-20	100%		Set Lids@ EMHS14A,14B																																			
CON2010	Set Lids@ EMHS16A,16B,15A,15B	12d	0d	18-Jul-18 A	28-May-20	01-Nov-19 A	28-May-20	100%		Set Lids@ EMHS16A,16B,15A,15B																																			
CON2000	Set Lids@ EMHS17A,17B	6d	0d	19-Jul-18 A	28-May-20	11-Dec-19 A	28-May-20	100%		Set Lids@ EMHS17A,17B																																			
Enclosures										<ul style="list-style-type: none"> ■ Install Grnd & Lighting Prtctn ■ Weld Conduits-Enc ■ Anchor/Weld to Foundation ■ Crane Set IDT Enclosures A & B ■ SE Test Enclosures ■ Trim Out Exterior Enclosures ■ Install Vestibule Walls ■ Test Grounding ■ UL Lighting Prtctn System 																																			
CON3040	Install Grnd & Lighting Prtctn	5d	0d	29-May-19 A	17-Jun-20	14-Aug-19 A	17-Jun-20	100%		Install Grnd & Lighting Prtctn																																			
CON3070	Weld Conduits-Enc	2d	0d	02-Jul-19 A	02-Jan-20	25-Jul-19 A	02-Jan-20	100%		Weld Conduits-Enc																																			
CON3010	Anchor/Weld to Foundation	2d	0d	08-Jul-19 A	02-Jan-20	31-Jul-19 A	02-Jan-20	100%		Anchor/Weld to Foundation																																			
CON3000	Crane Set IDT Enclosures A & B	3d	0d	17-Jul-19 A	02-Jan-20	24-Jul-19 A	02-Jan-20	100%		Crane Set IDT Enclosures A & B																																			
CON3080	SE Test Enclosures	1d	0d	12-Aug-19 A	02-Jan-20	21-Aug-19 A	02-Jan-20	100%		SE Test Enclosures																																			
CON3030	Trim Out Exterior Enclosures	3d	0d	23-Aug-19 A	17-Jun-20	20-Sep-19 A	17-Jun-20	100%		Trim Out Exterior Enclosures																																			
CON3020	Install Vestibule Walls	2d	0d	10-Sep-19 A	17-Jun-20	12-Sep-19 A	17-Jun-20	100%		Install Vestibule Walls																																			
CON3050	Test Grounding	1d	1d	17-Oct-19 A	17-Jun-20	22-May-20	17-Jun-20	98%	17d	Test Grounding																																			
CON3060	UL Lighting Prtctn System	1d	0d	11-Dec-19 A	17-Jun-20	11-Dec-19 A	17-Jun-20	100%		UL Lighting Prtctn System																																			
Transfers & Cutovers										<ul style="list-style-type: none"> ■ Demo Switches & ATS @ IDT 1 ■ Transfer IDT1&IDT2 to Source A ■ Install 3-Way Tap @ EMHS 17A ■ Connect 17A Circuit to Enc A ■ Transfer IDT1&IDT2 to Normal ■ Install RW & Pens@HF-0561007 ■ Install RW & Pens@SUS-0561002A ■ Transfer IDT1&IDT2 to Source B ■ Install 3-Way Tap @ EMHS 17B ■ Connect 17B Circuit to Enc B ■ Prep Wire for Install ■ Demo Remaining Conduit&Wire ■ Demo Gen Connection Box @ RCB ■ Repair R&C Ext Wall Pens ■ Demo Switches & ATS @ IDT2 ■ Install LV Switchgear&ATS@IDT2 ■ Perform Addtl Startup ■ Pre-Imp Cyber Security Scan ■ Prelim Test & Cx Encls-No Load ■ Final Test & Cx Encls-w/ Load ■ Post-Imp Cyber Security Scan ■ Install LV Switchgear&ATS@IDT1 																																			
CON4260	Demo Switches & ATS @ IDT 1	4d	0d	04-Sep-18 A	07-Jun-21	22-May-20	07-Jun-21	1%	117d	Demo Switches & ATS @ IDT 1																																			
CON4050	Transfer IDT1&IDT2 to Source A	2d	0d	28-Aug-19 A	02-Jan-20	28-Aug-19 A	02-Jan-20	100%		Transfer IDT1&IDT2 to Source A																																			
CON4060	Install 3-Way Tap @ EMHS 17A	1d	0d	28-Aug-19 A	02-Jan-20	28-Aug-19 A	02-Jan-20	100%		Install 3-Way Tap @ EMHS 17A																																			
CON4070	Connect 17A Circuit to Enc A	1d	0d	28-Aug-19 A	02-Jan-20	28-Aug-19 A	02-Jan-20	100%		Connect 17A Circuit to Enc A																																			
CON4080	Transfer IDT1&IDT2 to Normal	3d	0d	28-Aug-19 A	02-Jan-20	28-Aug-19 A	02-Jan-20	100%		Transfer IDT1&IDT2 to Normal																																			
CON4255	Install RW & Pens@HF-0561007	5d	0d	29-Aug-19 A	21-Nov-19	20-Mar-20 A	21-Nov-19	100%		Install RW & Pens@HF-0561007																																			
CON4250	Install RW & Pens@SUS-0561002A	6d	0d	04-Sep-19 A	21-Nov-19	19-Mar-20 A	21-Nov-19	100%		Install RW & Pens@SUS-0561002A																																			
CON4020	Transfer IDT1&IDT2 to Source B	2d	0d	18-Sep-19 A	02-Jan-20	18-Sep-19 A	02-Jan-20	100%		Transfer IDT1&IDT2 to Source B																																			
CON4030	Install 3-Way Tap @ EMHS 17B	1d	0d	18-Sep-19 A	02-Jan-20	18-Sep-19 A	02-Jan-20	100%		Install 3-Way Tap @ EMHS 17B																																			
CON4040	Connect 17B Circuit to Enc B	1d	0d	18-Sep-19 A	02-Jan-20	18-Sep-19 A	02-Jan-20	100%		Connect 17B Circuit to Enc B																																			
CON4256	Prep Wire for Install	2d	0d	23-Mar-20 A	21-Nov-19	23-Mar-20 A	21-Nov-19	100%		Prep Wire for Install																																			
CON4239	Demo Remaining Conduit&Wire	1d	1d	03-Apr-20 A	21-Nov-19	22-May-20	21-Nov-19	98%	-125d	Demo Remaining Conduit&Wire																																			
CON4240	Demo Gen Connection Box @ RCB	2d	0d	03-Apr-20 A	21-Nov-19	06-Apr-20 A	21-Nov-19	100%		Demo Gen Connection Box @ RCB																																			
CON4259	Repair R&C Ext Wall Pens	4d	4d	22-May-20	05-Jun-20	28-May-20	10-Jun-20	0%	9d	Repair R&C Ext Wall Pens																																			
CON4280	Demo Switches & ATS @ IDT2	1d	1d	22-May-20	08-Jun-21	22-May-20	08-Jun-21	0%	117d	Demo Switches & ATS @ IDT2																																			
CON4290	Install LV Switchgear&ATS@IDT2	1d	1d	22-May-20	08-Jun-21	22-May-20	08-Jun-21	0%	117d	Install LV Switchgear&ATS@IDT2																																			
CON4087	Perform Addtl Startup	5d	5d	12-Nov-20	24-Dec-19	18-Nov-20	31-Dec-19	0%	-224d	Perform Addtl Startup																																			
CON4085	Pre-Imp Cyber Security Scan	2d	2d	14-Dec-20	09-Jun-20	15-Dec-20	10-Jun-20	0%	-128d	Pre-Imp Cyber Security Scan																																			
CON4090	Prelim Test & Cx Encls-No Load	1d	1d	14-Dec-20	02-Jan-20	14-Dec-20	02-Jan-20	0%	-238d	Prelim Test & Cx Encls-No Load																																			
CON4230	Final Test & Cx Encls-w/ Load	3d	3d	22-Jan-21	11-Jun-20	26-Jan-21	15-Jun-20	0%	-152d	Final Test & Cx Encls-w/ Load																																			
CON4085-1	Post-Imp Cyber Security Scan	2d	2d	27-Jan-21	16-Jun-20	28-Jan-21	17-Jun-20	0%	-152d	Post-Imp Cyber Security Scan																																			
CON4270	Install LV Switchgear&ATS@IDT1	1d	1d	01-Jun-21	08-Jun-21	01-Jun-21	08-Jun-21	0%	5d	Install LV Switchgear&ATS@IDT1																																			
Outage #1: IDT 1 Source A Cutover Outage										▼ 07-Jan-21, C																																			

■ Primary Baseline
 ■ Remaining Work
 ■ Actual Work
 ■ Critical Remaining Work
 ◆ Milestone
 ▼ Summary

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	Gantt Chart																									
										A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
CON4100	Transfer IDT1 to Source B	1d	1d	04-Jan-21	03-Jan-20	04-Jan-21	03-Jan-20	0%	-49d	[Gantt bar]																									
CON4110	Outage 1: IDT1 Srce A Cutover	2d	2d	05-Jan-21	06-Jan-20	06-Jan-21	07-Jan-20	0%	-49d	[Gantt bar]																									
CON4120	Transfer IDT1 SA to Normal	1d	1d	07-Jan-21	08-Jan-20	07-Jan-21	08-Jan-20	0%	-49d	[Gantt bar]																									
Outage #1: Conductor Installation										▼ 06-Jan-21, C																									
CON480	Pull Conductors-P21-0301	2d	2d	04-Jan-21	03-Jan-20	05-Jan-21	06-Jan-20	0%	-49d	[Gantt bar]																									
CON490	Test & Terminate-P21-0301	1d	1d	06-Jan-21	07-Jan-20	06-Jan-21	07-Jan-20	0%	-49d	[Gantt bar]																									
Outage #2: IDT 2 Source A Cutover Outage										▼ 11-Jan-21, C																									
CON4130	Transfer IDT2 to Source B	1d	1d	07-Jan-21	08-Jan-20	07-Jan-21	08-Jan-20	0%	-49d	[Gantt bar]																									
CON4140	Outage 2: IDT2 Srce A Cutover	2d	2d	08-Jan-21	09-Jan-20	11-Jan-21	10-Jan-20	0%	-49d	[Gantt bar]																									
CON4150	Transfer IDT2 SA to Normal	1d	1d	11-Jan-21	10-Jan-20	11-Jan-21	10-Jan-20	0%	-49d	[Gantt bar]																									
Outage #2: Conductor Installation										▼ 11-Jan-21, C																									
CON680	Pull Conductors-P22-0301	2d	2d	07-Jan-21	08-Jan-20	08-Jan-21	09-Jan-20	0%	-49d	[Gantt bar]																									
CON690	Test & Terminate-P22-0301	1d	1d	11-Jan-21	10-Jan-20	11-Jan-21	10-Jan-20	0%	-49d	[Gantt bar]																									
Outage #3: IDT 1 Source B Cutover Outage										▼ 15-Jan-21, C																									
CON4160	Transfer IDT1 to Source A	1d	1d	12-Jan-21	13-Jan-20	12-Jan-21	13-Jan-20	0%	-49d	[Gantt bar]																									
CON4170	Outage 3: IDT1 Srce B Cutover	2d	2d	13-Jan-21	14-Jan-20	14-Jan-21	15-Jan-20	0%	-49d	[Gantt bar]																									
CON4180	Transfer IDT1 SB to Normal	1d	1d	15-Jan-21	16-Jan-20	15-Jan-21	16-Jan-20	0%	-49d	[Gantt bar]																									
Outage #3: Conductor Installation										▼ 14-Jan-21, C																									
CON580	Pull Conductors-P21-0311	2d	2d	12-Jan-21	13-Jan-20	13-Jan-21	14-Jan-20	0%	-49d	[Gantt bar]																									
CON590	Test & Terminate-P21-0311	1d	1d	14-Jan-21	15-Jan-20	14-Jan-21	15-Jan-20	0%	-49d	[Gantt bar]																									
Outage #4: IDT 2 Source B Cutover Outage										▼ 20-Jan-21, C																									
CON4190	Transfer IDT2 to Source A	1d	1d	15-Jan-21	16-Jan-20	15-Jan-21	16-Jan-20	0%	-49d	[Gantt bar]																									
CON4200	Outage 4: IDT2 Srce B Cutover	2d	2d	18-Jan-21	17-Jan-20	19-Jan-21	21-Jan-20	0%	-49d	[Gantt bar]																									
CON4210	Transfer IDT2 SB to Normal	1d	1d	20-Jan-21	22-Jan-20	20-Jan-21	22-Jan-20	0%	-49d	[Gantt bar]																									
Outage #4: Conductor Installation										▼ 19-Jan-21, C																									
CON780	Pull Conductors-P22-0311	2d	2d	15-Jan-21	16-Jan-20	18-Jan-21	17-Jan-20	0%	-49d	[Gantt bar]																									
CON790	Test & Terminate-P22-0311	1d	1d	19-Jan-21	21-Jan-20	19-Jan-21	21-Jan-20	0%	-49d	[Gantt bar]																									
Transformer Disconnect and Demolition										▼ 02-Jun-21, C																									
CON4300	Demo Xfms @ IDT Complex	2d	2d	01-Jun-21	01-Jun-21	02-Jun-21	02-Jun-21	0%	0d	[Gantt bar]																									
Outage #5: Disconnect Source A (TR-0061022A, TR-0061021A)										▼ 21-Jan-21, C																									
CON4220	Cap Conduit EMHS-17B	1d	1d	21-Jan-21	10-Jun-20	21-Jan-21	10-Jun-20	0%	-152d	[Gantt bar]																									
Outage #6: Disconnect Source B (TR-0061022B, TR-0061021B)										▼ 22-Jan-21, C																									
CON4220-1	Cap Conduit EMHS-17A	1d	1d	22-Jan-21	17-Jun-20	22-Jan-21	17-Jun-20	0%	-148d	[Gantt bar]																									
Landscaping										▼ 08-Jun-21, C																									
CON5000	Install Culvert	1d	0d	16-Aug-19 A	08-Jun-21	23-Aug-19 A	08-Jun-21	100%		[Gantt bar]																									
CON5005	Finish Grade	3d	0d	26-Aug-19 A	08-Jun-21	24-Sep-19 A	08-Jun-21	100%		[Gantt bar]																									
CON5010	Install New Fence	5d	0d	27-Aug-19 A	18-Jun-20	10-Oct-19 A	18-Jun-20	100%		[Gantt bar]																									
CON5020	Demobilization	2d	2d	07-Jun-21	07-Jun-21	08-Jun-21	08-Jun-21	0%	0d	[Gantt bar]																									
Closeout										▼ 09-Feb-21, C																									
Closeout Submittals										▼ 05-Jun-20, Closeout Subm																									
SUB510	Submit DD1354 & Equ Lists	1d	1d	22-May-20	08-Jun-21	22-May-20	08-Jun-21	0%	260d	[Gantt bar]																									
SUB520	Submit As-Builts	1d	1d	22-May-20	08-Jun-21	22-May-20	08-Jun-21	0%	260d	[Gantt bar]																									

Legend:

- █ Primary Baseline
- █ Remaining Work
- █ Actual Work
- █ Critical Remaining Work
- ◆ Milestone
- ▾ Summary
- █ Install Culvert
- █ Finish Grade
- █ Install New Fence

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Late Start	Finish	Late Finish	Activity % Complete	Total Float	A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J																							
SUB530	Submit Warranty Plan	1d	1d	22-May-20	08-Jun-21	22-May-20	08-Jun-21	0%	260d																								
SUB500	Submit O&M Manuals	1d	1d	05-Jun-20	08-Jun-21	05-Jun-20	08-Jun-21	0%	251d																								
Inspections																																	
INS100	Cont Pre-Final Inspection	1d	1d	29-Jan-21	18-Jun-20	29-Jan-21	18-Jun-20	0%	-152d																								
INS110	Correct Cont Punch list	3d	3d	01-Feb-21	19-Jun-20	03-Feb-21	23-Jun-20	0%	-152d																								
INS120	Gov Pre-Final Inspection	1d	1d	04-Feb-21	24-Jun-20	04-Feb-21	24-Jun-20	0%	-152d																								
INS130	Correct Gov Punch List	2d	2d	05-Feb-21	25-Jun-20	08-Feb-21	26-Jun-20	0%	-152d																								
INS140	Final Inspection	1d	1d	09-Feb-21	29-Jun-20	09-Feb-21	29-Jun-20	0%	-152d																								

█ Primary Baseline
 █ Remaining Work
 █ Critical Remaining Work
 ◆ Milestone
 ▼ Summary