

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 442	Page 1 of 1
		DATE 23 Apr 2019 - Tuesday	
PROJECT EIE378, F35A Aircraft Weather Shelters		CONTRACT NUMBER W911KB18C0005	
CONTRACTOR Watterson Construction Co.		WEATHER Weather Caused No Delay Temperature Min 29 °F Max 34 °F 0.14 IN Precipitation 16 MPH Wind	
QA NARRATIVES			
<div>Progress of Work<div>Unresolved Issue: NoShift: 0</div><p>Thomas Thornton Watterson was installing liner panel trim bay 13, Linear trim panel bay 8 and installing the VLFD in bay 9, bay 12. Also Fire-stopping bay 10. Finish prep bay 5 ceiling/catwalk. Begin spray Bay 5. They Insulated heat and water pipes in bay 16. Also Insulated heat pipe in bay 15. Fire Protection guys Hung generators in bay 7 and 8. Worked on the wall piping in bay 14, and bay 13. They were setting up in mech room 136 for welding. Worked on piping ACP-1, ACP-2, &amp; AT-1 mechanical. Room 136 and worked on setting ET-1A, ET-1B &amp; ET-1C.</p></div>			
<div>Comments on Site Safety:<div>Unresolved Issue: NoShift: 0</div><p>Thomas Thornton Spoke with SSHO. No safety deficiencies were noted during site visits.</p></div>			
<div>ENVIRONMENTAL<div>Unresolved Issue: NoShift: 1</div><p>Thomas Thornton No environmental deficiencies were noted during site visit.</p></div>			
<div>Actions causing/may cause project delay<div>Unresolved Issue: NoShift: 0</div><p>Thomas Thornton Det tronics, Single source supplier for the Linear Heat Detection System specified by the Air Force, is causing a delay by not providing required submittals in a timely fashion. Ongoing and constant attempts by WCC, MEI and JCI to obtain required shop drawings and other submittals have had no result to date.</p></div>			
QA FINAL FOLLOW-UPS (Evaluation of Contractors' performance on activities reported finished)			
Final follow-up inspections were held today on the following Activities:			
Activity #		Contractors' QC Performance	
09AWS215	Paint Bay 04	Satisfactory QC	
09AWS230	Paint Bay 07	Satisfactory QC	
09AWS235	Paint Bay 08	Satisfactory QC	
09AWS240	Paint Bay 09	Satisfactory QC	
LABOR INTERVIEWS			
The following employees were interviewed today:			
Employer		Employee / Classification	
Miranda Electric, Inc.		Bret Willis ELECTRICIAN	
Miranda Electric, Inc.		Paul Damitz ELECTRICIAN	
QA REPRESENTATIVE'S SIGNATURE		DATE	RE/PROJECT ENGR'S INITIALS