

Chignik Harbor

Condition of Improvements
31 December 2019
Chignik Harbor, Alaska
(CWIS No. 010375, 087214, 087394)

Authorization WRDA 96, PL 104-303 Section 101(b) PROJECTS SUBJECT TO REPORT—
The following projects for water resource development and conservation and other purposes are authorized to be carried out by the Secretary substantially in accordance with the plans, and subject to the conditions, recommended in a final report (or in the case of the project described in paragraph (10), a Detailed Project Report) of the Corps of Engineers, if the report is completed no later than December 31, 1996: (1) CHIGNIK, ALASKA—The project for navigation, Chignik, Alaska, at a total cost of \$10,365,000, with an estimated Federal cost of \$4,282,000 and an estimated non-Federal cost of \$6,083,000.

Table 1

| Existing Project | Length ft. | Width ft. | Depth ft. |
|-------------------------------|-------------------|------------------|------------------|
| Entrance Channel | 650 | 100 | -19.5 |
| South Breakwater | 1279 | | |
| North Breakwater | 304 | | |
| Local Basin (irregular shape) | 372 | 341 | -16.5 |

Project Usage The new small boat harbor will be used as a base for commercial fishing which is the primary industry of Chignik, Alaska.

Progress of Work

| | |
|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2009 | About 134,700 cubic yards of material was dredged and placed upland for erosion control in creation of a new boat harbor. The new harbor has 2 breakwaters, the north breakwater being about 304' long and the south breakwater being about 1279' long. The federal cost was \$6,155,447. |
| 2010 | Dredged the entrance channel and mooring basins. Armored slope protection was applied to basin slopes. A Post Dredge Survey of the harbor was conducted after construction was completed in September 2010. |
| 2011 | Rock deterioration on the 1,279 foot-long breakwater was documented. |
| 2012 | A monitoring plan for assessing the breakwater rock conditions was developed. |

Progress of Work

| | |
|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2015 | A project condition survey of the harbor entrance channel was conducted in May. An Operational Condition Assessment (OCA) of the north and south breakwaters was conducted in August due to deterioration of the armor stone. The breakwaters were rated as "D" for Condition and "A" for Function. Although there is currently no loss of function for the harbor, 30-40% of the armor stone is disintegrating and repairs to the breakwaters will be needed in order to preserve their integrity and to prevent accelerated future damages. |
| 2016 | A Section 408 request for installation of new steel and wood floats in the harbor is submitted by PND Engineers on behalf of the City of Chignik. Per USACE request, the floats were moved out of the federal entrance channel limits and no Section 408 permission was required. |
| 2017 | A project condition survey of the harbor and breakwaters is conducted in May and survey control is updated in September. Contract W911KB-17-C-0038 for repair of the north and south breakwaters is awarded to Western Marine Construction in September. Contract amount is \$5,324,000. |
| 2018 | Western Marine completes reconstruction of the north and south breakwaters between May and August. Prior to the start of construction, a contract modification is issued to change the repair method from the original plan to place two layers of armor stone on top of the existing breakwaters to totally removing and replacing the existing armor stone and "B" rock. The final contact amount is \$6,990,000. Armor stone removed from the breakwaters is placed to create a bench, visible at low tide, on the seaward side of each breakwater. The placement of the disposed rock in this area eliminated a navigation hazard caused by submerged rock. |
| 2019 | A project condition survey of the harbor and breakwaters is conducted in May. |

Table 2 Cost to Date

| Project | Description | Cost \$ |
|---------|------------------------------|------------|
| 010375 | GI PED Appropriations | 162,890 |
| | GI PED Costs | 162,890 |
| | CG Appropriations | 14,400,929 |
| | CG Costs | 14,400,929 |
| | CG Contributed Appropriation | 5,205,399 |
| | CG Contributed Costs | 5,205,399 |
| | O&M Appropriations | 9,154,500 |
| | O&M Costs | 8,098,790 |

| Project | Description | Cost \$ |
|---------|-------------------|---------|
| 087214 | CG Appropriations | 5,000 |
| | CG Costs | 5,000 |
| 087394 | CG Appropriations | 932,499 |
| | CG Costs | 932,499 |

Table 3 Range of Tides in feet

| Tide Station | Mean Range | Diurnal Range | Extreme Range |
|-------------------------------------|------------|---------------|---------------|
| 945 8917 Chignik, Anchorage Bay, AK | 6.68 | 8.93 | - |

NOAA Publication Date: 03/22/2005

Controlling Depth Based on the May 2019 survey the majority of the entrance channel meets or exceeds project depth. The northwest boundary along the toe of the north breakwater has a shoal to -18.9 feet MLLW. In the inner part of the entrance channel, the controlling depth is -19.5 feet MLLW in the middle of the channel.

Maintenance Supplement

A. Sampling and Testing

1. One five-part composite sample was collected in the small boat harbor, September 2009; all material was classified as fine grained silts and sands.
2. Chemical analysis was conducted using (7) tests methods as outlined with results below:

Table 4 Chemical Testing

| Method | Chemical analysis | Results |
|--------------------|-----------------------------------|-------------------------------------------------|
| 8260B | Volatile Organic Compounds | ND (None detected) |
| 8270C-SIM | Polynuclear Aromatic Hydrocarbons | ND or below cleanup levels |
| 8082 | Polychlorinated Biphenyls | ND |
| 8081 | Pesticides | ND |
| Series 6000-7000's | (10) RCRA Metals | (10) of (10) detected; all below cleanup levels |
| 9060 | Total Organic Carbon | 2 |
| A2540G | Total Solids | 58.60% |

Results were screened against Puget Sound Dredge Disposal Analysis (PSSDA).

B. Environmental Permits and Reports

1. An Environmental Assessment for repairing the breakwaters was completed in July 2016 and a Findings of No Significant Impact (FONSI's) was signed in August 2016.

Table 5 Environmental Permits

| Agency Name | Date of Issue | Date of Expiration |
|------------------------------------------------------|----------------------|---------------------------|
| AK Department of Governmental Coordination. | June 30, 1987 | n/a |
| AK Department of Environmental Conservation | July 2, 1987 | n/a |
| Environmental Protection Agency | 1986 | n/a |
| DA | August 1, 1992 | n/a |
| Environmental Assessment (Breakwater Repairs) | Jul-16 | n/a |
| Finding of No Significant Impact (Breakwater Repair) | 30-Aug-16 | n/a |
| ADEC Water Quality Certification (Original Repair) | 24-Aug-16 | 24-Aug-21 |
| ADEC Water Quality Certification (Modified Repair) | 14-May-18 | 14-May-23 |

Chignik Harbor, Chignik, Alaska



Oblique photo of Chignik Harbor, May 2017



Chignik Harbor Entrance Channel, May 2019

Chignik Harbor, Chignik, Alaska



Chignik Breakwater May 2019



Chignik Harbor, May 2019